


WEST REGION SEAUPG State Update



Asphalt Tonnage

Tons HMA placed statewide (private/public):
Tons HMA placed by DOT:

	BOTH	DOT
Oklahoma	4.1m	1.9m
Texas		16.6m
Mississippi		4.3m
Louisiana	Same	

2019 Forecast

What is the state of the DOT Funding for 2019?

Oklahoma	Steady
Texas	Steady
Mississippi	Portion of new state lottery towards infrastructure
Louisiana	Gas Tax Unsuccessful

2019 Forecast

Is the level of asphalt work set to increase / decrease / hold steady in 2019?

Oklahoma	Steady
Texas	Steady
Mississippi	Increase after details of lottery
Louisiana	Steady

Asphalt Program Updates

Do you have any upcoming major specification changes?

Oklahoma	BMD, Delta Tc, REOB/PPA
Texas	Limits on REOB and PPA
Mississippi	None
Louisiana	Pilot Program on Non-Destructive Density for QA/QC

MSCR Implementation

- What level of implementation for MSCR are you?

Oklahoma	In New 2018 Specifications, Published by End of Year
Texas	Not Implemented
Mississippi	Testing performed but not used for acceptance
Louisiana	Required for PG 70-22 & 76-22

MSCR Implementation

- Do you have plans for further implementation?

Oklahoma	2018
Texas	Special Provision in Process to replace ER with MSCR
Mississippi	Evaluation
Louisiana	Implemented

MSCR Implementation

- Do you specify Binder by M320 or M332?

Oklahoma	M320
Texas	Intermediate Temps
Mississippi	M320
Louisiana	M320

MSCR Implementation

- DSR testing temperature (by grade or climate)?

Oklahoma	Grade
Texas	Grade
Mississippi	Grade
Louisiana	67 degrees

MSCR Implementation

- Do you use the X1 Curve in the specification?

Oklahoma	No
Texas	No
Mississippi	No
Louisiana	Required for PG76-22, Minimum recovery for PG70-22

Balanced Mix Design

- Have you or do you plan on a Balanced Mix Design Method?

Oklahoma	Trials
Texas	SS3070 Published
Mississippi	Planned
Louisiana	Implemented

Balanced Mix Design

- If yes, where are you in implementation?

Oklahoma	Ongoing
Texas	Projects let but not working
Mississippi	N/A
Louisiana	

Balanced Mix Design

- Which tests are you using/considering?

Oklahoma	I-FIT/Ideal CT, Hamburg
Texas	Overlay/Hamburg
Mississippi	I-FIT / Hamburg
Louisiana	SCB/Hamburg

2018 Initiatives

- Did you have any new product/method initiative in 2018, if so what was learned?

Oklahoma	BMD
Texas	Two sections on Track, Typical Mix From East Texas, BMD using SS3070
Mississippi	Implement Tack Bond Shear Strength Testing Trackles Tack using a wax additive in PG 67 binder Surface Rejuvenators on NCAT Tack
Louisiana	None

Additional Info

- Is there anything else that you would like to share?

Oklahoma	None
Texas	None
Mississippi	None
Louisiana	None

Questions

Kevin Sutor, Asphalt Branch Manager
 Oklahoma Department of Transportation
 200 N.E. 21st Street
 Oklahoma City, Oklahoma 73105
 (405) 923-5897 - Mobile
 (405) 522-4986 - Office
ksutor@odot.org

